No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
18	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as specifications and as per the direction of Engineer-in-charge of the work.	Sqm	5.16	1109.00	5722.44	-	-	5.16	1109.00	5722.44	5.16	5722.44

Scanned by CamScanner

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
19	Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung fully openable as per apprived drawings using 2 angles of 25x33x3mm, weighting 1.419 kg/m both for outer and inner frames and central mullion section of size 25x46x3mm.weighing 2.28kg/m duly providngs T section 19x19x3mm weighting 0.839 kg/m for glazing of windows not morethan 34 cms. c to c including providing and fixing 4mm. thick reeded glass with teakwood beading of required size, all steel sections should confirm to IS 7452:1990, 4 nos of holdfasts of approved sixe, section should be cut to length welded and electrically grinded subdivising frames of unit shall be tenonned and revetted into the fames electrically. All the steel surface shall be throughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint	Sqm	1.08	3607.00	3895.56	-	-	1.08	3607.00	3895.56	1.08	3895.56
20	Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High	Sqm	6.30	2924.00	18421.20	-	-	6.30	2924.00	18421.20	6.30	18421.20

Scanned by CamScanner

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
1	Providing, fabricating, assembling and fixing in position aluminium partitions using aluminium sections of mat finish or glassy finish in combination of plain grove, single grove and double grove as per requirements for the frames of overall size 63.5mm x 38.1mm. with thickness of 2mm. having section weight, plain sections 1.054kg/m, single grove thickness 1.95mm. section weight 1.094kg/m, double grove thickness 1.9mm section weight 1.094kg/m and bottom member 114.3 mm. x 44.45mm. thickness 3.18mm. weight 2.646 kg/m; aluminium louvres section of size 36.5mmx34.93mm 1.45mm. thick section weight 0.429kg/m; bottom portions provided with 12mm. thick prelaminated sheet both sides of approved colour lamination exterior grade upto 0.9m height, spacing of vertical member not exceeding 0.6 m. c to c; sections are cut to the required lengths, joints mitered and corners grinded subdividing frames	Sqm	7.20	3304.00	23788.80	-	-	7.20	3304.00	23788.80	7.20	23788.80
2	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and	Mtr	50.00	144.00	7200.00	-	-	50.00	144.00	7200.00	50.00	7200.00

Scanned by CamScanner

No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
23	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete. (internal work exposed on wall) - 20mm nominal OD pipes complete as specifications and as per the direction of Engineer-in-charge of the work.	Mtr	50.00	138.00	6900.00	-	-	50.00	138.00	6900.00	50.00	6900.00
24	Supplying water storage tanks made of virgin polymer (LLDPE) with two layers outer Black or Blue and inner White layer of approved quality and make, conforming to I.S.I./ISO/SSI complete as specifications and as per the direction of Engineer-in-charge of the work	Litre	2000.00	6.00	12000.00	-	-	2000.00	6.00	12000.00	2000.00	12000.00
25	Purpose to dose sodium Bi-carbonate for enhances product water SS till the pre-filteration and SS from HPP to the premeter line termination point NRV's pressure relief valves, wherever needed the system will be on common SS base frame supply and manufacture of complete Reverse Osmosis plant	No	1	810000.00	810000.00	-	-	1.00	810000.00	810000.00	1.00	810000.00

Scanned by CamScanner

No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
26	Supplying and wiring adopting loop system PVC Conduit/casing capping using 1100V grade, COPPER conducter flexible multistrand FRLSPVC insulted, 2 X1.55 q.mm Cable Confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/gang	Point	6	232.00	1392.00	-	-	6.00	232.00	1392.00	6.00	1392.00
27	Long point above 6Mtr upto 10 Mtr from tapping point to out let via switch complete as specifications and as per the direction of Engineer-in-charge of the work.	Point	6	343.00	2058.00	-	-	6.00	343.00	2058.00	6.00	2058.00
28	Supplying and flush mountaing teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, finishing with necessary cement plastering etc., complete as specifications and as per the direction of Engineer-in-charge of the work	Each	30	64.00	1920.00	-	-	30.00	64.00	1920.00	30.00	1920.00
29	(1.6.1) 12"x12"x3 (300x300x76mm) etc., complete as specifications and as per the direction of Engineer-in-charge of the work.	Each	18	110.00	1980.00	-	-	18.00	110.00	1980.00	18.00	1980.00
30	(1.6.3) 10"x"x3" (254x178x76mm) complete as specifications and as per the direction of Engineer-in-charge of the work.	Each	15	82.00	1230.00	-	-	15.00	82.00	1230.00	15.00	1230.00
31	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.P. screws etc/ complete as specifications and as per the direction of Engineer-in-charge of the work.	SqCM	33333.00	0.20	6666.60	-	-	33333.00	0.20	6666.60	33333.00	6666.60

Scanned by CamScanner

No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
32	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete upto 50mm conduit in brick wall complete as specifications and as per the direction of Engineer-in-charge of the work	Mtr	30.00	20.00	600.00	-	-	30.00	20.00	600.00	30.00	600.00
33	Supplying heavy gauge PVC conduit pipe 19/20 mm dia 2 mm thick with suitable sie bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the	Mtr	25.00	53.00	1325.00	-	-	25.00	53.00	1325.00	25.00	1325.00
34	Supplying and fixing PBBC/Bakelte straight or slant batten holder and wiring with 60w/230 volts lamps etc., complete as specifications and as per the direction of Engineer-in-charge of the work	Each	4	83.00	332.00	-	-	4.00	83.00	332.00	4.00	332.00
35	Supplying patti type flurescent tube light fitting of '2 - suitable for 14 watts flurescent tube fitting, made out of M.S sheet and stove enameled with HF electonic ballast locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC Supply including T5	Each	4	559.00	2236.00	-	-	4.00	559.00	2236.00	4.00	2236.00
36	Wiring for lighting/power circuit using one FRLS PVC insulated 1100V graded, multistrand copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 and confirming to GTP of GROUP-A1.5 somm etc. complete as	Mtr	15.00	18.00	270.00	-	-	15.00	18.00	270.00	15.00	270.00

Scanned by CamScanner

No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
37	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 60/100watts 230V GLS lamp etc., complete as specifications and as per the direction of Engineer-in-charge of the work.	Each	8	707.00	5656.00	-	-	8.00	707.00	5656.00	8.00	5656.00
38	Supplying, fixing, wiring, earth electrode for grounding conduit, I.C cutouts and other equipments on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire	No	1	2580.00	2580.00	-	-	1.00	2580.00	2580.00	1.00	2580.00
39	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruted inner sheatherd, galvanized, steel strip (except 2CX10Sq.mm wire-armoured) confirming to IS-3975:1990 (No.of strip indicated in GTP) & extruded PVC outer sheathed armoured cable with	Mtr	10.00	133.00	1330.00	-	-	10.00	133.00	1330.00	10.00	1330.00
40	Labour charges fo laying of 1.1 KV class UG cable in existing trench GI pipe/stoneware pipe /on wall/on pole as required in existing trench/duct etc., complete as specifications and as per the direction of Engineer-in-charge of the work.	Mtr	10.00	10.00	100.00	-	-	10.00	10.00	100.00	10.00	100.00
41	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the rewuired ground level and consolidating etc., complete for cutting road surface etc., complete as specifications and as per the direction of Engineer-in-charge of the work.	Mtr	5.00	80.00	400.00	-	-	5.00	80.00	400.00	5.00	400.00

Scanned by CamScanner

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
42	Supplying and fixing of class A (medium duty) GI of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV 40mm dia GI pipe etc., complete as specifications and as per the direction of Engineer-in-charge of	Mtr	4.00	326.00	1304.00	-	-	4.00	326.00	1304.00	4.00	1304.00
43	Supplying and fixing L.T cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers 165sqmm etc., complete as specifications and as per the direction of Engineer-in-charge of the work	No	1	265.00	265.00	-	-	1.00	265.00	265.00	1.00	265.00
	Total				**1367807.46**					**1365445.36**		**1365445.36**
	GST Charges 12%				**164136.90**					**163853.44**		**163853.44**
	Grand Total				**1531944.36**					**1529298.80**		**1529298.80**

1296590 = ∞
155591 = ∞
1452181 = ∞

1294228 = ∞
155307 = ∞
1449535 = ∞

1294228 = ∞
155307 = ∞
1449535 = ∞

CERTIFICATE

1 Certified that the work done is satisfactorily.
2 There is no departmental issues by BBMP

Assistant Engineer
Ward No.12
BBMP Bangalore

Asst. Executive Engineer,
Shettyhalli Sub division
BBMP Bangalore

Scanned by CamScanner